

## Relevant Information for Council

---

**FILE:** X004285 **DATE:** 15 October 2021

**TO:** Lord Mayor and Councillors

**FROM:** Kim Woodbury, Chief Operating Officer

**THROUGH:** Monica Barone, Chief Executive Officer

**SUBJECT:** Information Relevant To Item 7.5 – Chinatown Public Domain Program Update and Future Project Priorities

---

### For Noting

This memo is for the information of the Lord Mayor and Councillors.

### Background

At the meeting of the Environment Committee on 11 October further explanation and updates on the 2015 Chinatown public domain plan project priorities was sought.

The Chinatown 2015 public domain plan priorities and status is as follows:

No	Project	Status
1.0	Thomas Street	Completed.
2.0	Quay Street	Documentation commenced. Need to review scope in the light of George Street pedestrianisation.  Recommended project priority for upgrade.
3.0	Dixon Street	Repair works underway. Recommended project priority for upgrade.

No	Project	Status
4.0	Sussex Street	Completed - Granite rollout / smart poles -Hay Street - Liverpool Street.  Recommended long term project opportunity to reduce road space allocation to provide footpath widening and more space for pedestrians and seating opportunities.
5.0	Goulburn Street	Granite / smart pole rollout to be completed.
6.0	Hay Street	Completed - Western end of Hay Street at Darling Square.  Underway - Pedestrianisation Hay Street from George Street to Sussex Street, footpath widening Sussex Street to Harbour Street.
7.0	Harbour Street	Completed - Western side of Harbour Street at Darling Square.  Recommended long term project opportunity to reduce road space allocation to provide footpath widening on the Eastern side and more space for pedestrians and seating opportunities.
8.0	Ultimo Road	Underway - George Street to Thomas Street included as part of George Street south project.  Section of Ultimo Road from Harris Street to Thomas Street subject to cycleway network feasibility and approval.
9.0	Douglass Street and Lane/ Edgar Street and Lane	Eager Lane closed to traffic - bollards installed and pavement re-sheeted.
10.0	Valentine Street	Expected to be delivered by public domain contributions from nearby development.

### **Memo from Kim Woodbury, Chief Operating Officer**

Prepared by: Laurence Johnson Program Manager Public Domain

Bridget Smyth, City Architect/ Design Director

---

Approved

A handwritten signature in black ink, appearing to read 'P.M. Barone', with a long horizontal flourish extending to the right.

**MONICA BARONE**

Chief Executive Officer